



PLANT PRE-DELIVERY INSPECTION SHEET PDI -

H+S ☒RT ☒FE ☒ROTATE ☒BIO OIL ☒

Make / Model	2x 48-C	Date:	05/08/2026
Fleet Number	229		
Hour Meter	3136 hrs		

Machine Serviced	250 ☐	500 ☐	1000 ☐	Service Computer reset ☐	Service sticker updated ☐
------------------	------------------------------	------------------------------	-------------------------------	---	--

Service due 3500 hrs

Plant item	OK	Defect	Fuel / Fluids	OK	Defect
Rams / bushings	✓		Fuel Level	100%	
Cab Guards/Covers	N/A		Fuel connectors & pipes	✓	
Lifting eye / points	✓		Engine Oil Level	100%	
Cab glass	✓		Coolant Level	100%	
Chassis bolts & security	✓		Hydraulic fluid level	100%	
Seat secure & fully adjustable	✓		Washer fluid level	100%	
Tracks	✓		Ad-blue level	N/A	
Blade / stabilizers if fitted	✓		Refuelling Hose - present	N/A	
Seat & Seat Belt	✓				
Steering if applicable	N/A				
Brakes as appropriate	N/A				
Bodywork	✓				
Operating Controls	✓				
Warning Lights	✓				
Gauges/Instruments	✓				
Railings / boxing ring	N/A				
Fan & other belts / chains	✓				
Fuel cap secured	✓				
Lenses & mirrors	✓				
Rear & 360° cameras	N/A				
Horn	✓				
Travel alarm	✓				
Lights / Beacons	✓				
Obvious Leaks	N/A				
Safety pins & bolts	✓				
Floor mats/ Air freshener	✓				

Electric		
Cable Connections	✓	
General Cleanliness	✓	
Battery Security	✓	

Other Checks		
Front left wheels		
Front right wheels		
Rear left wheels		
Rear right wheels		

Defects / Service Details / Notes ALL CHECKED OVER. ALL GREASED AND CLEANED AROUND. ALL IN WORKING ORDER

Engineers name:

AC

Signature:

M. J. Hickey